

National Rules for Electrical Installations Completion Certificate for an Installation with a Maximum Import Capacity < 50kVA



| | | | | | | | | | | | |
|-----------|--|--|--|--|--|--|--|--|--|--|--|
| †MPRN No. | | | | | | | | | | | |
|-----------|--|--|--|--|--|--|--|--|--|--|--|

AR

CUSTOMER NAME (Block Capitals):

ADDRESS OF INSTALLATION (Block Capitals):

PREMISES DESCRIPTION (E.G. SHOP, DOMESTIC, AGRICULTURAL, ETC.)

Date of Installation

✓ Tick boxes as appropriate:

THIS CERTIFICATE IS IN RESPECT OF: CONSTRUCTION & TEST OF INSTALLATION
OR TEST ONLY OF THE EXISTING INSTALLATION

TYPE OF INSTALLATION: New Reconnection Alteration † Temporary supply Other †
NUMBER OF: Lighting Points Socket Outlets Fixed Appliance Outlets

TEST RESULTS POLARITY AND EARTHING OF ALL MAIN EQUIPOTENTIAL YES NA ‡
OUTLETS VERIFIED (A TICK INDICATES YES) BONDING VERIFIED FOR:

| | | |
|-----------------------------|--|--|
| GAS | | |
| WATER | | |
| OTHER (specify see details) | | |

| | | | |
|--|---|---|--|
| Record the value obtained in either 1 or 2 | 1 - MAXIMUM RESISTANCE OF PHASE AND PROTECTIVE CONDUCTOR (Rp + Re) <input type="text"/> Ω | INSULATION RESISTANCE <input type="text"/> MΩ | |
| | 2 - MAXIMUM RESISTANCE OF PROTECTIVE CONDUCTOR Re <input type="text"/> Ω (min) | | |

DETAILS OF TESTS ETC., ARE GIVEN IN TEST RECORD SHEET NO.
 † See Chapter 63 "National Rules (ET101)" Associate Sub System Certificate Numbers Yes* No
 ‡ NA means Not Applicable *See comment box for details

ALL NEW WORK MUST BE CERTIFIED IN RESPECT OF CONSTRUCTION & TESTING

| | |
|---|--|
| COMMENT OR DETAILS: | REGISTERED CONTRACTOR (Block Capitals) Name: Address: Tel: Safe Electric Reg No. <input type="text"/> <input type="text"/> <input type="text"/> <input type="text"/> <input type="text"/> <input type="text"/> |
|---|--|

CERTIFICATION

I certify that the electrical installation at the above address has been constructed, and/or pre-connection tests have been carried out, in accordance with the National Rules for Electrical Installations (current issue at date of contract) and has been found to be satisfactory. Test Record Sheets are held by me.

| | |
|--|---|
| PRE-CONNECTION Pre-connection tests completed and found to be satisfactory | |
| Signed:..... | For Electrical Installation: Constructor <input type="checkbox"/> Tester <input type="checkbox"/> |
| Qualification:..... | Certifier's No. Date: |

| | | |
|---|---|--|
| MAX FAULT LOOP IMPEDANCE <input type="text"/> Ω | ⇒ | RATING & TYPE OF THE ASSOCIATED PROTECTIVE DEVICE <input type="text"/> |
| OPERATION OF ALL RCDS VERIFIED <input type="checkbox"/> | | RCD Circuit Description |
| N.B. THESE TESTS MUST BE COMPLETED IMMEDIATELY AFTER SUPPLY IS MADE AVAILABLE | | Insert the I _{Δn} value of the RCD (mA) <input type="text"/> mA Max Trip Time of RCD 1 x I _{Δn} _____ ms Max Trip Time of RCD 1 x I _{Δn} _____ ms |

| | |
|--|---|
| POST-CONNECTION Post-connection tests completed and found to be satisfactory | |
| Signed:..... | For Electrical Installation: Constructor <input type="checkbox"/> Tester <input type="checkbox"/> |
| Qualification:..... | Certifier's No. Date: |

NOTE: This certificate is issued and signed by the person responsible for the constructing and testing, or testing only of the installation or a person duly authorised. This certificate should be used only for installations with a maximum import capacity <50kVA. A different certificate is required for other installations.
 This Document is a certificate for the purpose of the Energy (Miscellaneous Provision) Act 2006.
 The CER or Safe Electric are not responsible for the electrical installation or for the accuracy of the information given on this certificate. Electrical installations should be inspected periodically.
 © CER 2016 This document should not be reproduced in any form or manner without the expressed permission of the Commission for Energy Regulation.

ORIGINAL TO CUSTOMER